QC-ABSTRACT

Name of Work:- :Improvements of Siddhartha Nagara Slum in Ward No-16 in RR Nagar Constituency, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	247.78 Cum	1	1	Cement
					Sand, Aggregates
2	M20	525.46 Cum	14	14	Concrete Cube Compressive Strength
3	M30	1020.44 Cum	24	25	Concrete Cube Compressive Strength
4	Steel	32.20 Tonne	1	1	-
5	GSB	1020.44 Cum	3	3	-
6	DLC	1020.44 Cum	1	1	-
7	Slab 100mm	1442.34 Sqm	1	1	Compressive Strength
8	Slab 250mm	57.00 Sqm	1	1	Compressive Strength

Cubes

0-5 m^3 1set
6-15 m^3 2set
16-30 m^3 3set
31-50 m^3 4 set
Add 1set for every 50 Cum

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Scanned with CamScanner